

C.H. Bradshaw Co. -  
2004 Hendrix Drive  
Grove City, Ohio 43123-1278  
DOT CT0097

(VKE) REVISION 11/21

Work Order # 50207

V   
K   
K-EPA 27

External Visual Inspection  
Leakage Test / Inspection  
Annual Certification Test  
Method 27 - 63.425 (e) (1) (2)

Customer SJA TRANSPORT INC  
Address 101 E. South St.  
C.S.Z. Rockford, Ohio 45882

Owner Same

License Plate # TVA 9003  
Owners Unit # 2262  
Serial # 10BGA92348F088B13  
Trlr. Vin # (If Applicable) 10BGA92348F088B13  
D.O.T. Spec # DOT 406/2  
Original Test Date 5-08  
Design or MAWP 3.3  
Test Location (C.S.) Rockford, Ohio

Previous Test Dates  
V 2-25  
I 2-24  
P 2-24  
K 2-25  
K-EPA 27 2-25  
Number of Compartments 3

Compartment Size: #1 4400 #2 1300 #3 3900 #4 4 #5 X

Year Tank Mfg. 5-08 Mfg. Name Brenner Trailer Gallons 9600

Minimum Thickness Of Cargo Tank Shell .177 Heads .191

Is Tank Lined? NO Insulated? NO

Is the unit used for transport of any material other than petroleum based products? NO

External Visual Inspection 180.407 (d)

	Faulty	Okay
1.) External Inspection Of Tank Shell And Heads:		
A) Corroded or Abraded Areas (Rust)	_____	_____ /
B) Dents or Punctures	_____	_____ /
C) Distortion or Defects In Welds	_____	_____ /
D) Thickness Testing Needed	_____	_____ /
E) Tank has Imaging Decals (Wrap)	YES	(NO)
Internal Visual In Accordance To 180.407(c)	YES	(NO)
2.) External Inspection Of Piping, Valves, Gaskets:		
A) Corroded Areas	_____	_____ /
B) Defects in Welds, Signs of Leakage	_____	_____ /
C) Condition of delivery, vapor hoses	_____	_____ /

	Faulty	Okay
3) External Inspection Of Manholes:		
A) Devices for tightening manhole covers operative	___	___/
B) Evidence of leakage	___	___/
C) Inspect and pressure test fill lids, normal vents	___	___/
4) External Inspection Of Emergency Valves And Devices		
A) Emergency valves free from corrosion, erosion, distortion, or external damage that would prevent safe operation	___	___/
B) Remote trip control in operation / activate	___	___/
C) Leakage test seating disc in emergency valve	___	___/
D) Self closing stop valves in operation - function	___	___/
5) <u>Missing</u> bolts, nuts, and fusible links must be replaced and loose nuts - bolts tightened	___	___/
6) All Required Marking On Tank Legible		
A) DOT spec. plate accessible / legible	___	___/
B) Flammable placards legible (all 4-sides)	___	___/
7) External Inspection Of All Major Appurtenances		
A) Fifth wheel plate, pins, bolts	___	___/
B) Suspension, springs, hangers, etc.	___	___/
C) Frame, cross members, gussets, etc.	___	___/
8) Inspect all re-closing pressure relief valves	___	___/
9) Lights, reflectors, wiring in good working order	___	___/
10) Brakes in good working order	___	___/
11) Air hoses above axles, chambers, chafed, or rotted	___	___/
12) Air system have any leaks	___	___/
13) Tank mounting bolts, boards, attachments in proper working order	___	___/
14) Leakage test entire pump system(s)	<u>N/A</u>	<u>N/A</u>

Leakage Test 180.407 (h) Pneumatic

Each cargo tank with all valves and accessories in place or operative must be tested at not less than 80% of the tank design pressure or maximum allowable working pressure (MAWP) whichever is marked on the certification plate.

Compt.	#1	#2	#3	#4	#5	#6
Start Time	<u>10:12</u>	<u>10:33</u>	<u>10:22</u>	<u>      </u>	<u>      </u>	<u>      </u>
Pressure	<u>26</u>	<u>26</u>	<u>26</u>	<u>      </u>	<u>      </u>	<u>      </u>
Final Time	<u>10:17</u>	<u>10:38</u>	<u>10:27</u>	<u>      </u>	<u>      </u>	<u>      </u>

Alternate EPA / Pressure Vacuum Test Method 27 / 40CFR63.425

Pressure Test = 18"

Test	1 Minute	2 Minutes	3 Minutes	4 Minutes	5 Minutes	Average
1	<u>18.0</u>	<u>18.0</u>	<u>18.0</u>	<u>18.0</u>	<u>18.0</u>	<u>18.0</u>
2	<u>18.0</u>	<u>18.0</u>	<u>18.0</u>	<u>18.0</u>	<u>18.0</u>	<u>18.0</u>

Time 10:42 AM

Vacuum Test = -6.0"

Test	1 Minute	2 Minutes	3 Minutes	4 Minutes	5 Minutes	Average
1	<u>-6.0</u>	<u>-6.0</u>	<u>-5.9</u>	<u>-5.9</u>	<u>-5.8</u>	<u>-5.8</u>
2	<u>-6.0</u>	<u>-6.0</u>	<u>-6.0</u>	<u>-5.9</u>	<u>-5.8</u>	<u>-5.8</u>

Time 10:59 AM

Vapor Vent Test/Vapor Rail Pressure Test

Test 1	1 Minute	2 Minutes	3 Minutes	4 Minutes	5 Minutes
	<u>0"</u>	<u>0.1"</u>	<u>0.2"</u>	<u>0.2"</u>	<u>0.3"</u>

Time 11:37 AM

Location of Defects Found and Method of Repair:

- 1.) \_\_\_\_\_
- 2.) \_\_\_\_\_
- 3.) \_\_\_\_\_
- 4.) \_\_\_\_\_
- 5.) \_\_\_\_\_


Attach Supplemental Sheets For Information Or Supporting Test Papers

Cargo Tank Meets The Requirements Of The DOT Specification  
 Identified On This Report Yes / No    

Was The Tank Marked "V" Yes Month 2 Year 26  
 "K" Yes Month 7 Year 26  
 "K EPA" Yes Month 7 Year 26  
 "T"     Month     Year    

I certify that the above inspections were conducted in accordance with 180.407.

Owner Acknowledgment Robert W. Bepko Date 2-5-26  
 R/I, Manager's Acknowledgment [Signature] Date 2-5-26  
 Inspected By: [Signature] Print TIM BUSAK Date 2-5-26



Buckeye Terminals, LLC

### Buckeye Annual & Post Incident Trailer Inspection Form

This form must be completed each year or following a lock out on each trailer and provided to each facility utilized by this equipment. This form shall accompany the federally required annual pressure-vacuum test or Distillate Only Loading Certification and as such any equipment without either shall be automatically locked out from the loading system if no renewal is provided on or before the anniversary date.

Carrier Name: SJA TRANSPORT

Trailer #: 226

Certification Date: 2/16/25

Trailer Serial # \_\_\_\_\_

Calculate Working Volume (Max volume minus - 60 gallons ullage) for each compartment below.

		#1	#2	#3	#4	#5	
Max Capacity	Front	4491	1401	3985	N/A	N/A	Rear
		-60	-60	-60	-60	-60	
Working Capacity	Front	4400	1300	3900			Rear

#### Certified Inspection Company Verification Requirements

##### Wet Test Certification

The Overfill Protection Probe system has been inspected and is in operating condition. The process should test the probe of each compartment with a liquid to verify it activates the shutdown circuitry.

##### Ullage Certification

Overfill Protection Probes are at such a height to allow for 60 gallons of ullage prior to reaching the compartments maximum volume.

##### Grounding System Certification

The Grounding system has been checked and is in proper working condition, AND has not been modified in any way to provide a false reading allowing the trailer to be loaded.

##### Brake Interlock Certification

A brake interlock system is installed and functional on the loading header and the vapor recovery hose connection.

##### MC 306 / DOT 406 Certification

The unit has passed the inspection and is released for return to service.

Tim Dan CT 0097

Sig. of Inspector / Inspector's DOT Reg. #

C.H. BRADSHAW

Inspection Company Name

2-5-26

Date



**CITGO Petroleum Corporation**  
**TERMINALS AND PIPELINES**

<b>Carrier Equipment Inspection Form</b>	<b>TPL-OPS-002-C</b>
Effective Date: June 15, 2020	Rev. 0

Carrier Name: SJA Transport Trailer Unit #: 226  
 Trailer : Make Brenner Year 2008 DOT Type 406 Serial Number 10BEA92348FOB8813  
 Retain Sensors Installed Yes  No

*API RP 1004: Bottom Loading and Vapor Recovery for MC-306 & DOT-406 Tank Motor Vehicles*

Front Compartments Rear

	Example	#1	#2	#3	#4	#5	#6
1 Max Compartment Capacity	3140	4491	1401	3985	N/A	N/A	N/A
2 Probe Outage (60 gal min)	60	60	60				
3 *Carrier Outage	80	4431	1341	3925			
4 Maximum Preset	3000	4400	1300	3900			

Subtract Lines 2&3 from Line 1

All Sections must be completed


\*Carrier outage is the distance between the overfill probe and the product that prevents setting off the rack shutdown system (domeouts). This option is at the discretion of the carrier and varies on the tank strapping charts and the level outage selected.

**Certified Inspection Requirements**

**All Boxes Must Be Completed**

**YES**

- |  |                                     |
|--|-------------------------------------|
| 1 Has the overfill protection probe been set & tested to a minimum of 60 gross gallons below the maximum compartment capacity?   | <input checked="" type="checkbox"/> |
| 2 Is the overfill protection system in working condition?  | <input checked="" type="checkbox"/> |
| 3 Has each compartments probe been tested with liquid to verify that it activates the shutdown circuitry?  | <input checked="" type="checkbox"/> |
| 4 Has the grounding system been checked and is in proper operating condition?  | <input checked="" type="checkbox"/> |
| 5 Has the grounding system been checked to ensure that has not been modified or rewired in any manner that would allow it to provide a false reading to allow loading? | <input checked="" type="checkbox"/> |
| 6 Are all gauge rods and any other compartment protrusions properly grounded with secure bonding wires?  | <input checked="" type="checkbox"/> |
| 7 Is a functional brake interlock system installed on the loading header and vapor recovery hose?  | <input checked="" type="checkbox"/> |

Enrique Alcocer Bowmans  
 Name (Print) Inspection Company  
  
 Name (Sign) CT-11696  
 Inspector's DOT reg. #

2-5-20  
 Date (MM/DD/YY)

**Carrier Verification Requirements**

**YES**

- |   |                                     |
|---|-------------------------------------|
| 1 Is an MC306, DOT406 or other specification plate installed?                       | <input checked="" type="checkbox"/> |
| 2 Is proper placarding installed for the product(s) that are hauled?                | <input checked="" type="checkbox"/> |
| 3 Is the state DOT inspection or DOT 396/17 data current?                           | <input checked="" type="checkbox"/> |
| 4 Are pressure, leakage and visual decals current?                                  | <input checked="" type="checkbox"/> |
| 5 Is emergency response information (including guidebook) on board?                 | <input checked="" type="checkbox"/> |
| 6 Is each tank/trailer marked with appropriate unit numbers?                        | <input checked="" type="checkbox"/> |
| 7 Are compartment capacity charts current and available upon request?               | <input checked="" type="checkbox"/> |
| 8 Is each compartment loading headers matching with maximum presets recorded above? | <input checked="" type="checkbox"/> |

As representative of the company, I certify that all information on this document is certified and true

Robert Belna Robert Belna President  
 Name (Print & Sign) Title

2-5-20  
 Date (MM/DD/YY)



Energy Transfer Partners  
 Carrier Access & Compliance  
 4041 Market Street  
 Upper Chichester, PA 19014  
 Em: TTDataAdmin@EnergyTransfer.com  
 Version 2.0 - Rev. 03/03/2024

**TRAILER INSPECTION & WET TEST CERTIFICATION FORM**

Carrier Name: SJA Transport, Inc.  
 Carrier Address: 101 E. South Street Rockford, OH 45882  
 Load Type: Top \_\_\_\_\_ Bottom X Trailer Type: LPG  
 Vapor Test: Has a valid Method27 Vapor Tightness Test been attached?

Trailer #: 226  
 Serial/VIN: 10BEA92348FOB8813  
 Gas / Dist. X Dist. Only \_\_\_\_\_  
 YES X NO \_\_\_\_\_

**Trailer & Safety Maintenance**

*Certified Inspection Requirements - All Boxes Must Be Completed*

1. Is the overflow protection system in working condition and have the overfill protection probes been set and tested to a minimum 60 gross gallons?
2. Has each compartment probe been tested to verify it activates the shutdown circuitry on this unit?
3. Has the grounding system been checked to ensure it is in working condition and has not been modified or rewired in any manner?
4. Has the grounding system been tampered with to allow a false reading to permit loading?
5. Are all gauge rods and compartment protrusions grounded with secure bonding wires?
6. Has a brake interlock system been installed on the loading header and vapor recovery hose?

	YES	NO
1.	X	
2.	X	
3.	X	
4.		X
5.	X	
6.	X	

**Trailer Wet Test Verification**

This document certifies that this trailer testing has been completed and has passed the wet test requirement for overfill protection probes. This certifies that the entire operation of the truck overfill prevention system is wired correctly and that the entire system is working correctly. The trailer noted meets the requirements for the overfill probes to be set where the maximum safe fill is at least sixty (60) gallons less than the manufacturers specified compartment capacity.

The carrier certifies that all DOT inspections, stickers, decals and DOT 396/17 data is current for this trailer. An emergency response guidebook is on board and the vehicle has compartment capacity / strapping charts that are current and available upon request.

**Max Compartment Capacities**

Max Compartment Capacity  
 Probe Outage (60 Gal min.)  
 Carrier Outage \*  
 Maximum Preset

EXAMPLE
3140
60
80
3000

Comp #1	Comp #2	Comp #3	Comp #4	Comp #5	Comp #6
4491	1401	3985	N/A	N/A	N/A
60	60	60			
4431	1341	3925			
4400	1300	3900			

\* The distance between the overfill probe and the product that prevents the rack shutdown system from being activated.

My signature below certifies that as a representative of the above carrier, all information obtained and written on this document is certified and true.

Signature: Robert Belna

Date: 2-5-20

Print Name: Robert Belna