

C.H. Bradshaw Co.
 2004 Hendrix Drive
 Grove City, Ohio 43123-1278
 DOT CT0097

(VKE) REVISION 11/21
 Work Order # 105289

V X External Visual Inspection
 K X Leakage Test / Inspection
 K-EPA 27 X Annual Certification Test
 Method 27 - 63.425 (e) (1) (2)

Customer SJA TRANSPORT Owner SAME
 Address 101 E. SOUTH ST.
 P. O. BOX 415
 C.S.Z ROCKFORD, OH. 45882

License Plate # TUA 5377 Previous Test Dates
 Owners Unit # 184 V 4/25
 Serial # 100859 I 4/23
 D.O.T. Spec # DOT 407 P 4/23
 Original Test Date 4/13 K 4/25
 Design or MAWP 25 K-EPA 27 4/25
 Test Location (C,S) GROVE CITY, OH. Number of Compartments 1
 Trlr. Vin # (If Applicable) 1UNST442XDS100859
 Compartment Size: 1- 8400
 Year Tank Mfg. 2013 Mfg. Name DRAGON TRAILER Gallons 8400
 Minimum Thickness Of Cargo Tank Shell .200 Heads .275
 Is Tank Lined? NO Insulated? NO
 Is the unit used for transport of any material other than petroleum based products? NO

External Visual Inspection 180.407 (d)

	Faulty	Okay
1.) External Inspection Of Tank Shell And Heads:		
A) Corroded or Abraded Areas (Rust)		X
B) Dents of Punctures		X
C) Distortion of Defects In Welds		X
D) Thickness Testing Needed		X
E) Tank has imaging decals (wrap)		NO
Internal visual in accordance to 180.407(c)		NO
2.) External Inspection Of Piping, Valves, Gaskets:		
A) Corroded Areas		X
B) Defects in Welds, Signs of Leakage	X	
C) Condition of delivery, vapor hoses		X

	Faulty	Okay
3) External Inspection Of Manholes:		
A) Devices for tightening manhole covers operative		X
B) Evidence of leakage		X
C) Inspect and pressure test fill lids, normal vents		X
4) External Inspection Of Emergency Valves And Devices		
A) Emergency valves free from corrosion, erosion, distortion, or external damage that would prevent safe operation		X
B) Remote trip control in operation / activate		X
C) Leakage test seating disc in emergency valve		X
D) Self closing stop valves in operation - function		X
5) <u>Missing</u> bolts, nuts, and fusible links must be replaced and loose nuts - bolts tightened		X
6) All Required Marking On Tank Legible		
A) DOT spec. plate accessible / legible		X
B) Flammable placards legible (all 4-sides)	X	
7) External Inspection Of All Major Appurtenances		
A) Fifth wheel plate, pins, bolts		X
B) Suspension, springs, hangers, etc.		X
C) Frame, cross members, gussets, etc.		X
8) Inspect all re-closing pressure relief valves		X
9) Lights, reflectors, wiring in good working order		X
10) Brakes in good working order		X
11) Air hoses above axles, chambers, chafed, or rotted		X
12) Air system have any leaks	X	
13) Tank mounting bolts, boards, attachments in proper working order		X
14) Leakage test entire pump system(s)		NA

Leakage Test 180.407 (h) Pneumatic

Each cargo tank with all valves and accessories in place or operative must be tested at not less than 80% of the tank design pressure or maximum allowable working pressure (MAWP) whichever is marked on the certification plate.

Compt. #1
 Start Time 12:30
 Pressure 2.5
 Final Time 12:35

Alternate EPA / Pressure Vacuum Test Method 27 / 40CFR63.425

Pressure Test = 18" Time 2:00 PM

Test	1 Minute	2 Minutes	3 Minutes	4 Minutes	5 Minutes	Average
1	17.9	17.9	17.8	17.8	17.7	
2	18.0	18.0	17.9	17.9	17.8	17.75

Vacuum Test = -6.0" Time 2:20 PM

Test	1 Minute	2 Minutes	3 Minutes	4 Minutes	5 Minutes	Average
1	-5.9	-5.9	-5.8	-5.8	-5.7	
2	-6.0	-6.0	-5.9	-5.9	-5.8	-5.75

Vapor Vent Test/Vapor Rail Pressure Test Time 2:50 PM

Test 1	1 Minute	2 Minutes	3 Minutes	4 Minutes	5 Minutes
	.1	.1	.2	.2	.3

Location of Defects Found and Method of Repair:

- 1.) (2B) Victolic clamp on vapor tube leaking, replaced clamp & gasket!
- 2.) (6B) Customer to replace placards!
- 3.) (12) EBW valve on loading head not working, replaced EBW valve!

Attach Supplemental Sheets For Information Or Supporting Test Papers

Cargo Tank Meets The Requirements Of The DOT Specification
 Identified On This Report Yes X No

Was The Tank Marked "V" YES Month 04 Year 26
 "K" -- Month 04 Year 26
 "K EPA" YES Month 04 Year 26
 "I" -- Month -- Year --

I certify that the above inspections were conducted in accordance with 180.407.

Owner Acknowledgment Robert w. Beh Date 4/21/26
 R/I, Manager's Acknowledgment [Signature] Date 4/21/26
 Inspected By Jeff Ward Print JEFF WARD Date 4/21/26